

## GENERAL RISK ASSESSMENT

### Cornerstone Vocational Training Ltd

70 Price Street, Birkenhead, CH41 3QZ

Location: 70 Price Street

<b>Title</b> : Bathroom fitting	<b>Date of Assessment</b> : 18/02/2022	<b>Risk Assessor</b> : Brendan Bell
<b>Risk Assessment Reference</b> : BF01	<b>People involved in making this assessment</b> : Brendan Bell, Ian Jones, Michael Courtenay, Learners (Students)	
<b>Task/ Process</b> : Fitting a full bathroom suite	<b>People at Risk</b> : Employees, Service Users, Children & Young Persons	

**Hazard : Manual handling** Incorrect lifting could cause musculoskeletal injuries. The toilet and sink if dropped could cause a crush injury or if smashed a laceration.

**Control Measures:**

1. Lift in pairs and use the correct manual handing techniques, keep back straight, bend knees and keep the object close to your body.
2. Place all the equipment on the impact matting provided to reduce the risk of breaking the porcelain sink and toilet.
3. Use the correct PPE throughout the task of fitting the bathroom

**Hazard : Uneven, Wet or Slippery Floors** Once the waste and water feed have been fitting learners will test for leaks. This can cause wet surfaces and become a potential slip hazard.

**Control Measures:**

1. Use non slip impact mats around the area being checked for leaks.
2. Mop up any spillages and leaks as soon as they become apparent.
3. Large leaks/spillages should be soaked up with sawdust generated by the chop saw.
4. Maintain a clean & tidy area throughout the fitting of the bathroom.

<b>Documents Associated with this Risk Assessment:</b>	
<b>Review Date</b> : 18/02/2023	<b>Reviewer</b> : Brendan Bell